

INJECTACLAD AUDIT



Project: [REDACTED]
Client: [REDACTED]
Date: 11/10/2024



SEAL DETAILS

Working Conditions
Changed
Project name
Customer
Auditor
FS/AS

[REDACTED]
Jonathan Lewis with Joe Sheedy (in training)
120 Min F/S



Scope of works	To supply and install injectaclad SS17 behind SIP panel to fill cavity and provide 120 minute fire protection.
Completed works QA/QC access	Yes
Auditor comments	<p>Upon our site visit we inspected installations along west facing elevation at [REDACTED]. From what was made accessible for us to inspect, Injectaclad can confirm Site installation has been completed to a satisfactory standard with clear signs of good workmanship.</p> <p>All [REDACTED] operatives on site were QA approved trained and had their approval cards to hand.</p> <p>[REDACTED] have used both butt joint and sleeve details to create a 120-minute injectaclad barrier installed horizontally to complete compartmentation between floors, from all that was made available to inspect, Injectaclad has been installed in accordance with manufactures specification.</p> <p>There are no non conformances to report however there are improvements that we would like [REDACTED] make.</p> <p>Improvements: No site-specific detail on site showing the installation of injectaclad SS17.</p> <p>Currently on site there are no QA measures being taken for ambient conditions or product temperatures. [REDACTED] must be able to demonstrate that you are working within tested conditions. Consistent failures with this will result in a non-conformance.</p>

Injectaclad feel an improvement can be made to the QA/QC with the addition of video footage. There was no ITP to follow and reading Rams on site there didn't seem enough information in regards to the quality control.

Daniel is completing 100% visual checks, pre and post cavity inspections. There was a lack of detail to the QA/QC procedure you're already undertaking. We strongly recommend the use of an ITP on site. This will help you, demonstrate to the client how you're signing off and satisfy all independent audits on injectaclad. I have produced a QA/QC checklist sent separately to this report. You may find it helpful.

What was clear to see on site is how well both Daniel and Anton have taught their operatives. The installation where it was possible to view was of a very high standard.

Additional photos







